

**PROJECT:- BILL OF QUANTITY OF CIVIL/ELECTRICAL/FURNISHING WORKS  
FOR INDIAN BANK AT FLYOVER ROAD MAHA KUMBH 2025,PRAYAGRAJ**

S.NO.	PARTICULAR OF ITEM	Quantity	UNIT	RATE	PER	Amount
				RS. P.		RS.P
1	<b>A)WALL PANELS (FOR EXTERNAL &amp; INTERNAL WALLS</b>					
	The wall shall be made by using 8 mm Everest/Bison fire, water & termite resistance Cement Board. Everest/Bison Readymade walls will be screwed with self tapping screw on as per required hollow MS Pipes. Height of the rooms will be Rear 10 ft & Front 12 Ft.	178.84	SQM		SQM	0
	<b>B)ROOF</b>					
	The roof shall be done with galvanized corrugated sheets of 0.35mm thickness conforming to IS 277:2003 having min. 220gsm galvanizing. These corrugated GI Sheets are laid over a frame work of trusses, columns and purlins fixed using suitable screws & fasteners. A GI ridge cover of size 225 x 225 x 0.35 mm made from GI Steel sheet/coil conforming to IS 277:2003 having min. 120 gsm galvanizing is to be fixed on top junction of the roof using suitable fasteners.					
	<b>C) FALSE CEILING</b>					
	False ceiling of size 610x610mm made out of 1 no. 4mm thick Cement Flat Sheets/Board (Asbestos Free).The false ceiling panels are placed on to a suspended grid frame of size 610x6100 mm made from GI "L" & "T" Sections of 0.5 mm. The false ceiling grid is suspended from the roof frame work with the help of galvanized wire of 3.0 mm dia. The finished clear height of the false ceiling shall be 10 Ft.					
	<b>D) DOORS</b>					
	Finished water proof plywood door as per requirement/size in layout.					
	<b>E) WINDOWS</b>					

	Window shall be made from Aluminium frame works of size 3X3 Ft. with two sliding glass shutters. Each of the windows shutter will include MS oxidized handle of 150mm; 2 nos. MS oxidized tower bolts of 100mm and 1no. Window Glass sheet of 4mm thickness shall be provided.
	<b>F) VENTILATORS</b>
	As per requirement /layout
	<b>G) PLUMBING AND SANITARY</b>
	All internal plumbing works shall be carried out with ISI quality CPVC pipes along with required CP fittings & sanitary ware of ISI quality, internal Soil and waste lines shall be CPVC along with all required accessories.
	<b>H) PAINTING</b>
	The internal & external wall panels of Cottages shall have one coat of cement primer. All the internal wall panels shall have two coats of OBD paint. the colour /shade of paint shall be indicated in the supply orders for the material to be shipped accordingly. Paints/primers of ICI/Asian Paints/Berger Paints or other reputed make only shall be used.

	<b>I) ELECTRICAL WIRING &amp; FITMENTS:</b>
	<p>Light point and power points will be provided as per the requirement.</p> <p>All wiring will be with PVC Insulated copper FRLS conduction cable/WIRE. Pipe shall be of AKG/BFC/Plaza /kalinga. Light point wiring with 1.5 sqm PVC FRLS copper conduction cable and 5 amp plug point wiring with 2mm sqm cable and power point wiring will be carried out with 4 sqm copper conduction cable. All cable will be with ISI mark. Loop in system of wiring shall be followed throughout the system. All switch boxes / power socket outlets boxes shall be fixed on surface/recessed wiring system as per requirement. PVC insulated FR copper conductor wire shall be of Kalinga, Plaza. All required D.B's, M.C.B's shall be of approve quality and make. Switches &amp; sockets etc shall be provided with Piano type from Anchor /SSK/Kona or equivalent approved range.</p>
	<b>J) LOOSE FURNITURE</b>
	<p>Supply of loose furniture as per the layout/requirement of the banking area with colour scheme as per norms of bank and rest room in proper working condition</p>
	<b>K) FLOORING</b>
	<p>Floor should be raised 4" from ground level with 2X4 MS grid with 18 mm ply board flooring with carpet.</p>

**GRAND TOTAL RS.=**